

SDCCD MEASURE HH BOND PROGRAM PROJECT PROFILE - MESA COLLEGE SHADE STRUCTURE ON LOT 2 - HH-M-IN-002

MESA COLLEGE SHADE STRUCTURE ON LOT 2

Project Overview

Current Status /Phase	Fabrication
Construction Type	New Construction & Demo
Gross Square Footage	1,800 SF
Division of State Architect	Yes
Construction Method	
Contract Start Date	July 1, 2025
Contract Expiration Date	October 31, 2025

Project Financials

Funded By	Measure HH
-----------	------------

Project Teams

Architect	domusstudio Architecture
Structural Engineer	TBD
Electrical Engineer	TBD
Civil Engineer	TBD
Mechanical Engineer	TBD
SDCCD Project Manager	Sam Garcia (Kitchell)
Construction Manager	Steve Evanco
DSA Inspector	TBD
Contractor	USA Shade

Site Detail


Campus	Mesa College
Coordinates	32°48'16.99"N 117°10'7.73"W

Project Schedule

Programming & Planning	Design & DSA Approval	Construction Completion	FFE & Move-In
		Fall 2025	Fall 2025

Project Insight

- The executed contract for the Mesa College Shade Structure project was issued to USA Shade in early June 2025.
- Project Milestones
 - ◇ Week of 7/21/25: Set up fence, utility locate, demo sidewalk/truncated domes, relocate irrigation.
 - ◇ Week of 7/28/25: Drill and place caissons.
 - ◇ Week of 8/4/25: Cure time for caissons.
 - ◇ Week of 8/11/25: Erect shade structure
 - ◇ Week of 8/18/25: Seal coat, striping, clean-up.



Project Features

The project scope includes the supply and installation of a Full Hip Cantilever Shade Structure at Mesa College Parking Lot 2. The structure will measure 20 feet by 90 feet, with a 10-foot entry height, supported by four steel columns and covered by three fabric canopies. All steel components will be hot-dip galvanized, primed with a Coastal Primer, and finished with a powder coat. Cables and hardware will be provided with a galvanized finish for durability.

Project Site Plan

