

Open "Site Improvement" Project Types in MegaMation (2023-07-24)											
SI Proj#	Status	Priority	Date	Building Name	Project	Work Description	Submitted By	Dept	DA Lvl	Fund	
1	City College										1
2	245458	RE	SI-5	7/20/2023	ARTS & HUMANITIES	City - AH402 remodel existing space	Graphic Design wants to remove the existing wall between AH402/AH404 and create a new wall in AH406 classroom so all space can be reconfigured to all allow for additional in-person instruction. Dean,	DENA PRATER	BUSP	DA-3	2
3	245456	RE	SI-5	7/20/2023	ARTS & HUMANITIES	City - AH 405 remove door and install passageway between classrooms	Graphic Design wants to install a door between AH405 Classroom to AH405A Office from inside the classroom and close off the existing door entering from the hallway. This will allow instructional staff	DENA PRATER	BUSP	DA-3	3
4	245452	RE	SI-5	7/20/2023	ARTS & HUMANITIES	City - AH405/409 remove sink	Graphic Design wants to relocate long sink in AH405 to AH409 east wall (abutting AH407 existing plumbing). The small sink in AH405 to be removed and all plumbing in AH405 capped off so this classroom	DENA PRATER	BUSP	FS-2	4
5	245403	BP	SI-5	7/19/2023	ACADEMIC BUILDING	City - A354 EOPS window shades	City - A354 EOPS Office has requested shades and VPAS has approved. The department got quote for 9 offices (20 shades) from San Diego Shades dated 7/18/23 for \$4,575. VPAS John Parker will provide G	DENA PRATER	BUSP	FS-2	5
6	245232	CIP	SI-5	7/12/2023	THATCHER	City - T Bldg - IT	SUBMITTED TASK FORM AND PROPOSAL 07/12/23 JL This SI has been approved, please use GL string 1605-13017-610000-6411. Thank you!! Dena QUOTE ATTACHED 07/12/23 JL City, Zip: FAX: (858) 643-9270 Req	DENA PRATER	BUSP	FS-2	6
7	245221	E	SI-5	7/11/2023	MATH & SCIENCE	City - MS150 data ports	SENT TONY FROM ACI AN EMAIL TOASCHEDULE A JOB WALK FOR A QUOTE. 07/12/23 JL MS-150 is now an office with 2 work stations. Two additional data ports are needed near the existing ports to support an add	DENA PRATER	BUSP	FS-2	7
8	244428	CIP	SI-5	5/31/2023	THATCHER	City - T Bldg IT drops	Steve, please use budget 1800-12011-499900-6203. AS PER DENA P. 06/11/23 JL TASK FORM SUBMITTED 6/11/23 JL QUOTE ATTACHED 06/8/23 JL Quote SDCCD230607Q-02 8380 Miramar Mall, Suite 111 Customer: San D	DENA PRATER	BUSP	FS-2	8
9	242992	CIP	SI-5	3/29/2023	SOFTBALL FIELD HOUSE	City Softball Replace Chain Link at Batting Cages	Task form submitted on . Nancy waiting for South Bay to return contract signed. Need to replace damaged chain link fence at Softball. South Bay Fence provided quote for 2795.00. Contact Aaron Detty.	DENA PRATER	BUSP	FS-2	9
10	242944	CIP	SI-5	3/24/2023	SOFTBALL FIELD HOUSE	City - softball field leveled	Task form sent to Nancy on 4/14/23. Aaron Detty needs to have City softball field dirt leveled by Diamond Designs LLC.	DENA PRATER	BUSP	FS-2	10
11	242461	RA	SI-5	3/9/2023	COLLEGE CENTER	City-D-104-FoodService-Safe Haven Glass Film	Option Provided by Safe Haven: Riot Resistant Coatin for Store Front Glass: \$84,902.78 MD // 5-11-2023 Mark and Charlie to meet with Nancy W and Safe Haven on Monday, the 27th of March. CW 2023-0	STEVE DOW	BUSP	DA-2	11
12	240328	RE	SI-5	11/21/2022	ACADEMIC BUILDING	CTY_Address Gaps in Cellular Coverage-CampusWide	2022-11-21 (Dow) Campus Wide issue... "A" Bldg selected only because "campus-wide" is not an option. Joel Peterson confirmed that this is separate from the D.A.S. site improvement project. Tentative P	STEVE DOW	FM	DA-2	12
13	240250	RE	SI-5	11/16/2022	ARTS & HUMANITIES	CTY_AH-Carroll Sign	Add Chancellor Carroll Signage to AH Building. Needs DSA approval.	STEVE DOW	FM	DA-3	13
14	240133	IP	SI-5	11/9/2022	MORLEY FIELD BASEBALL	CTY_Morley Field-Portable Bathrooms	Improvement request for the install of two portables at Morley Field. Portables located at DSC and Miramar. Intended location 1st base side cage. Need is locating, electrical, and methane detector. Un	DENA PRATER	BNG	FS-2	14
15	239987	RE	SI-5	11/7/2022	MATH SCIENCE BLDG	CTY_M-205 and M-206 - New Wall / Office	12/8/22 JL LANCE IS COORDINATONG WITH JUAN REYNA, ANDRE JONES AND RICHARD LUCAS FROM MERX CONSTRUCTION ON A FLOOR PLAN. City Scholars would like to construct walls for a new counseling office in City	DENA PRATER	FM	DA-2	15
16	239740	RE	SI-5	10/27/2022	MATH & SCIENCE	City-MS-Distr Antenna System (DAS) for Police	"Provide / install a Distributed Antenna System (DAS) for 700 MHz abd 800 MHz police radio communication." - Old ACI quote for \$58,200 was only good until April 2019. <<Request of Peter Maharaj / Eric	STEVE DOW	FM	DA-2	16
17	239638	RE	SI-5	10/25/2022	MATH & SCIENCE	City-MS-131-Expand Bookstore for Grill	2022-10-24 Hello Steve - This is the first moment I had to share my thoughts. City MS bldg. (16th and C) lobby has about 1,000 sq ft grab and go coffee area and a 200 sq ft bookstore area. Years ago	STEVE DOW	FM	DA-3	17
18	239466	RE	SI-5	10/18/2022	CAREER TECHNOLOGY CENTER	City-V-Bldg-BiPolar Ionization	Install bi-polar ionization at the V Bldg HVAC system.	DENA PRATER	BUSP	FS-2	18
19	238869	RE	SI-5	9/27/2022	CREATIVE ARTS	HVAC upgrade at Theater	HVAC upgrade at Theater 2022-09-27 (Dow) project in design	STEVE DOW	FM	DA-2	19
20	238868	RE	SI-5	9/27/2022	CAREER TECHNOLOGY CENTER	HVAC upgrade at CTC	HVAC upgrade at CTC 2022-09-27 (Dow) project in design	STEVE DOW	FM	DA-2	20
21	238867	RE	SI-5	9/27/2022	LRC - R BUILDING	HVAC upgrade at LRC	HVAC upgrade at LRC 2022-09-27 (Dow) project in design	STEVE DOW	FM	DA-2	21
22	238866	IP	SI-5	9/27/2022	SCIENCE	City Science Building Lab HVAC	City Science Building Lab HVAC -- 2022-09-27 (Dow) Contract awarded to ACCO on 8/25/2022. Precon scheduled for week of 9/26/2022.	STEVE DOW	FM	DA-3	22
23	238802	RE	SI-5	9/24/2022	CHILD DEVLPMT CENTER	Demo existing Child Development Center	Demo existing Child Development Center. Landscape and parking lot improvements. <<2022-09-24 (Dow) This is an existing project that Lance Lareau is already working on. Entered into MegaMation for WO/S	STEVE DOW	FM	DA-3	23
24	Continuing Education										24
25	245313	RE	SI-5	7/13/2023	EDUC CULTURAL COMPLX	Cont Ed - ECC Rm78 storage cage	ECC 78 Install a wire mesh storage cage inside the classroom to store tool boxes. Funding source Foundation will pay vendor directly.	ANTHONY VARGAS	BUSP	FS-2	25
26	245224	RE	SI-5	7/11/2023	Pt Loma Campus	ContEd - West City dumpster enclosure	West City- Dumpster We need to build a dumpster enclosure to prevent unauthorized dumping. We need an enclosure that looks well designed similar to the one to the adjacent apartment complex.	ANTHONY VARGAS	BUSP	DA-3	26

Open "Site Improvement" Project Types in MegaMation (2023-07-24)											
SI Proj#	Status	Priority	Date	Building Name	Project	Work Description	Submitted By	Dept	DA Lvl	Fund	
27	245223	RE	SI-5	7/11/2023	Pt Loma Campus	ContEd - West City exterior signs	West City- Parking Lot and building - Exterior signs. 3 types of signs. 1. Request law enforcement signs be posted in parking lot and surrounding building in key visible areas. 2. We also need a numb	ANTHONY VARGAS	BUSP	FS-2	27
28	245215	RE	SI-5	7/11/2023	EDUC CULTURAL COMPLX	Cont Ed - ECC Rm78 paint	ECC Room 78 Need to paint the room. All walls, inerior facing doors and ceiling. Lighting also checked.	ANTHONY VARGAS	BUSP	FS-2	28
29	245143	E	SI-5	7/6/2023	EDUC CULTURAL COMPLX	ContEd - ECC 129 new core for new door	7/13/23 Please add to change core to new exterior door that leads from the 129 to outdoor small garden patio. We had a new door installed today. Chris please see Bobby Williams he has a key for the d	ANTHONY VARGAS	BUSP	FS-1	29
30	245142	RE	SI-5	7/6/2023	8355 AERO		North City Room 115- key core change Request to change the cores on three newly installed cubicles inside room 115. The sliding doors may be keyed to the same core to the room. Unknow how the core is	ANTHONY VARGAS	BUSP	FS-1	30
31	245140	E	SI-5	7/6/2023	EDUC CULTURAL COMPLX	ContEd - ECC Room 78 alarm panael	SENT LARRY W. AN EAMIL FOR AN QUOTE FOR THIS PROJECT 07/12/23 JL ECC Room 78 Alarm panel Request to add an alarm panel in room 78 as stand alone for the room.	ANTHONY VARGAS	BUSP	FS-2	31
32	245060	RE	SI-5	7/3/2023	EDUC CULTURAL COMPLX	ContEd - ECC surviellance cameras	INSTALL SURVEILLANCE CAMERAS. SEE ANGELO. 4181-76500-71000-6203	CHARLES WILLIAMS	EQIP	FS-2	32
33	244464	BP	SI-4	6/1/2023	EDUC CULTURAL COMPLX	ContEd - ECC flooring staff lounge	CONTRACTOR HAS POW // WAITING TO SCHEDULE WORK // MD // 7-20-2023 Flooring needed in staff lounge room 108 4123-42030-65100-6203 Progressive Flooring // \$6072.00 // md // 6-1-2-23 6/1/2023 approved	ANTHONY VARGAS		FS-2	33
34	244463	BP	SI-4	6/1/2023	EDUC CULTURAL COMPLX	ContEd - ECC new flooring	CONTRACTOR HAS POW // WAITING SCHEDULE INSTALLATION // MD // 7-20-2023 New flooring carpet and LVT 4123-42030-65100-6203 Progressive Flooring // \$11,913.00 // MD // 6-1-2023	ANTHONY VARGAS		FS-2	34
35	243617	RA	SI-5	4/24/2023	EDUC CULTURAL COMPLX	ContEd - ECC flooring	Progressive carpet quote emailed to Charlie on 7/11/23. \$114,172.82 WAITING ON QUOTES JL 06/30/23 JL AS PER CHARLIE CALLED AL FROM PROGRESIVE TO INQUIRY ON QUOTE. LEFY MESSAGE AND TEXTED HIM 06/30/23	ANTHONY VARGAS	BUSP	FS-2	35
36	243221	BP	SI-5	4/6/2023	SKILLS CENTER, BLDG B	Cont Ed - ECC B101 convert to server room	RESUBMITTING REQUESTION FOR A NEW POW. PURCHASING CANCELLED THE REQUEST BECAUSE OF THE FISCAL YEAR // MD // 7-17-2023 ELECTRICAL WORK IS COPMLETE // MD //6-28-2023 ELECTRICIANS ARE SCHEDULED FOR 6-2	ANTHONY VARGAS	BUSP	FS-2	36
37	242485	RE	SI-4	3/10/2023	EDUC CULTURAL COMPLX	Cont Ed - ECC welding outdoor lab room	ECC Welding 1. The Outdoor Laboratory Room: This room is very exposed to environmental elements and when it rains there is quite a bit of water that enters the room via the adjacent maintenance draina	ANTHONY VARGAS	FM	DA-2	37
38	238942	RE	SI-5	9/28/2022	MID CITY CET	Mid-City Cell tower	Mid-City Cell tower: 2022-09-28: in planning stages	STEVE DOW	FM	DA-3	38
39	238941	IP	SI-5	9/28/2022	MID CITY CET	Mid-City Reroof	Mid-City Reroof: 2022-09-28: Project has been awarded, pending coordination with solar vendor and roofer.	STEVE DOW	FM	DA-2	39
40	238940	IP	SI-5	9/28/2022	MID CITY CET	Mid-City HVAC upgrade	Mid-City HVAC upgrade: 2022-09-28: Project is in design.	STEVE DOW	FM	DA-3	40
41	238938	IP	SI-5	9/28/2022	EDUC CULTURAL COMPLX	ECC Theater	ECC Theater: 2022-09-28: Project has been awarded to HGA Architects and is in programming phase. Outreach happening over summer and through September, programming should be complete end of September/	STEVE DOW	FM	DA-3	41
42	238693	IP	SI-5	9/21/2022	EDUC CULTURAL COMPLX	ECC Room 108	THIS WORK IS SCHEDULED TO BEGIN ON 5-30-2023 // MD Mark has called Cornerstone to schedule, but they said they are busy and will get back to him. 5/11/23 Mark said to schedule work. Nancy said to do	ANTHONY VARGAS	BUSP	FS-2	42
43	238692	RE	SI-5	9/21/2022	EDUC CULTURAL COMPLX	ECC - Remodel bookstore to Student Lounge space	ECC - Remodel bookstore to Student Lounge space. SCOPE OF WORK IS LARGER AND REQUIRES FACILITIES MANAGEMNT TEAM 12/01/22 -New layout, -electical, -flooring -paint -demo -new doors	ANTHONY VARGAS	FM	DA-2	43
44	238538	WC	SI-4	9/15/2022	MID CITY CET	MIDCITY- Alarm	SPOKE WITH JASON B. IT WILL BE ALONG TIME BEFORE THIS JOB GETS DONE. SITE LOOKING FOR FUNDS JL 06/9/23 JOB ON HOLD TILL ROLL UP DOOR IS INSTALLED AS PER EMAIL DATED JUNE 1, 2023 JL 06/07/23 Mark, Good	ANTHONY VARGAS	BUSP	FS-2	44
45	237989	E	SI-4	8/29/2022	EDUC CULTURAL COMPLX	ECC - flooring in foyer	ECC Campus-Facilities management - Project Remove carpet and replace with other durable flooring. Samples needed. May include upstairs FOYER and Lower level entry to elevator. I believe Dr. King has	ANTHONY VARGAS	FM	DA-2	45
46	District-Level										46
47	244677	RA	SI-5	6/12/2023	DISTRICT HQ BLDG		THIS JOB WILL BE PROCESSED AFTER JULY 1, 2023 IN THE NEW FISCAL YEAR. JL 06/16/23 QUOTE ATTACHED COST IS \$1,580.40 NO BUDGET NUMBER JL 06/16/23 Estimate The Flying Locksmiths San Diego 12320 Stowe D	CHARLES WILLIAMS	BUSP		47
48	244676	WC	SI-5	6/12/2023	DISTRICT HQ BLDG		BILL TO San Diego Community College District 1544 Frazee Rd San Diego, CA 92108 JOB SITE San Diego Community College District 3375 Camino Del Rio South San Diego, CA 92108 ESTIMATE # DATE TERMS WORK O	CHARLES WILLIAMS	BUSP		48
49	240288	I	SI-5	11/17/2022	DISTRICT HQ BLDG	DO-Bldg Exterior Improvements	2022-11-17 - Improvement Distric HQ exterior per Angelo.	STEVE DOW	FM	DA-2	49

Open "Site Improvement" Project Types in MegaMation (2023-07-24)											
SI Proj#	Status	Priority	Date	Building Name	Project	Work Description	Submitted By	Dept	DA Lvl	Fund	
50	239741	RE	SI-5	10/27/2022	DISTRICT HQ BLDG	Multi-Campus - Talk-A-Phone Upgrades	* DOA Bldg selected only because no available entry for multi-campus work... City/ Mesa/ Miramar/ ECC/ Chavez/ MidCity/ NorthCity/ WestCity -- "Intercept Existing Power Inside the Wall Mount or Emerg	STEVE DOW	FM	DA-2	50
51	238945	RE	SI-5	9/28/2022	DISTRICT HQ BLDG	DO: Room 245 Remove/Replace Folding Partition	• District Office: Remove and replace folding partition in Room 245, vendor preparing shop drawings.	STEVE DOW	FM	DA-2	51
52	238944	IP	SI-5	9/28/2022	DISTRICT HQ BLDG	DO: Replace HVAC	District Office: Remove and replace HVAC both east and west wings. 2022-09-28: Relocation will be required during work. Contract awarded at BOT meeting August 25, 2022.	STEVE DOW	FM	DA-2	52
53	Mesa										53
54	245354	RE	SI-3	7/17/2023	HOME ECON/NURSE PROG (B1	Mesa - B108-B109 electrical for computers	Electrical needed for computers moved from B109 to B108. Furniture and computers have already been moved.	GIOVANNI GARCIA	BUSP	FS-2	54
55	245291	E	SI-5	7/13/2023	LRC (E1000)	Mesa - E100 Circulation electrical	JOB WALK COMPLETED 07/19/23 WAITING ON PRICING FOR QUOTE JL 07/20/23 NEW COUNTERS AND CIRCULATION NEED POWER. CURRENT ELECTRICAL IS IN THE FLOOR BENEATH THE NEW CABINETS. COMPLETION OF INSTALL IS PEND	GIOVANNI GARCIA	BUSP	FS-2	55
56	245260	NEW	SI-5	7/12/2023	Mesa Commons	Mesa - MC Culinary roof shed	THE CULINARY PROGRAM WOULD LIKE TO BUILD A SHED ON THE ROOF. DAVE W. HAS MET WITH THE CUSTOMER AND DISCUSSED THE REQUEST WITH ANGELO AND CAN PROVIDE MORE DETAIL, IF NEEDED, FOR QUOTE.	GIOVANNI GARCIA		DA-2	56
57	245259	BP	SI-5	7/12/2023	Mesa Commons	Mesa - MC Culinary espresso mach install	ELECTRICAL COSTS - \$150.00 // MD / 7-20-2023 110-24122-050600-6203 ESPRESSO MACHINE WAS PURCHASED FOR THE CULINARY PROGRAM, INCLUDING INSTALLATION. THE EQUIPMENT IS CURRENTLY BEING STORED IN MC-210 AT	GIOVANNI GARCIA	BUSP	FS-2	57
58	245141	RE	SI-5	7/6/2023	TECHNICAL ARTS (K100)	Mesa - K103A patch and paint	PATCH AND PAINT K-103A. THERE ARE ALSO WIRES COMING OUT OF THE WALL THAT MAY NEED TO BE ADDRESSED.	GIOVANNI GARCIA	BUSP	FS-2	58
59	244733	BP	SI-5	6/14/2023	Business Technology	Mesa - BT electrical power request	ELECTRICAL COSTS - \$300.00 // MD // 7-20-2023 1110-24110-60100-6203 ELECTRICITY IS NEEDED IN TWO NEW AREAS: 203: POWER IS NEEDED ON EAST WALL FOR COPY MACHINE. 203A: POWER IS NEEDED NEXT TO DATA PORT	GIOVANNI GARCIA		FS-2	59
60	244725	RE	SI-5	6/14/2023	Business Technology	Mesa - BT remove desks various rooms	PLEASE DEMO/REMOVE DESK ON LEFT SIDE OF EACH WORK ROOM IN: BT-209B, BT-210A, BT-210B, AND BT-210-C. DESKS TO BE REMOVED HAVE BEEN MARKED WITH BLUE TAPE. AFTER REMOVING DES, PLEASE PATCH AND PAINT WALL	GIOVANNI GARCIA		FS-2	60
61	244706	RE	SI-5	6/13/2023	Business Technology	Mesa - BT208 computer power	PLEASE HAVE JOE PROVIDE ESTIMATE FOR POWER TO SUPPORT 30 COMPUTERS. COMPUTERS FROM BT-216 WILL BE MOVING TO BT-208.	GIOVANNI GARCIA		FS-2	61
62	244216	RA	SI-5	5/18/2023	ADMINISTRATION (A100)	Mesa - A100 demo wall extend office	LAST EMAIL FROM JASON REYNOLDS AS PER THE REMOVAL OF CARPET AND DATA FROM QUOTE AND REQUEST FOR PRICE OF EACH LINE ITEM JL 07/20/23 Team I will break it out but I have to let u know we are now buried	JACQUELINE COLLINS	BUSP	FS-2	62
63	241934	IP	SI-2	2/14/2023	CHILD DEVELOPMENT (R100)	Mesa - CDC restroom	Charlie, Ms. Ida is asking if Reynolds can do this work since they did the other repairs. "New sink, mirror, and high toilet for the adult restroom." Walked location for this and demo cabinets in lau	JACQUELINE COLLINS	FM	FS-2	63
64	241358	BP	SI-5	1/24/2023	MATH & NATURAL SCIENCE	Mesa - MS306??	CONTRACTOR HAS EXECUTE CONTRACT // WAITING FOR PO# BECAUSE OF END OF FISCAL YEAR // MD // 7-20-2023 SENT CONTRACT TO CONTRACTOR FOR SIGNATURE // MD // 6-12-2023 ENTERED A NEW TASK REQUEST ON 5-11-2023	JACQUELINE COLLINS	BUSP	FS-2	64
65	241355	BP	SI-5	1/24/2023	Fine Arts	Mesa - Gas line for new kiln FA402	WAITING FOR PO# // MD // 7-20-2023 THIS WORK IS COMPLETE // MD // 7-17-2023 WE HAVE AN EXECUTED CONTRACT - WAITING FOR PO# // MD // 6-12-2023 TASK REQUEST SENT ON 5-11-2023 // MD Mark to talk to Aria	JACQUELINE COLLINS	BUSP	FS-2	65
66	239885	RE	SI-5	11/2/2022	MATH & NATURAL SCIENCE	Mes-MS-109-Raise Lights for AV Clearance	Mark to get Casey Electric quote. 5/11/23. Joe B had looked at this. Mark to contact Joe for info. 3/23/23 PLEASE PROVIDE A QUOTE TO RAISE THE REAR LIGHTS FOR AV CLEARANCE. IM GOING TO UPDATE THIS	JACQUELINE COLLINS	BUSP	FS-1	66
67	239884	IP	SI-5	11/2/2022	Social and Behavioral Sciences	Mes-SB-Install Elec Outlets by Elevator	WAITING FOR PO# // MD // 7-17-2023 To start work week of 5/22/23. Casey got PO 4/12/23. Executed Contract. Waiting on PO. MArk to check with Steve to see if a PO is created. 3/23/23 PLEASE PROVE	JACQUELINE COLLINS	BUSP	FS-1	67
68	239747	RE	SI-5	10/27/2022	AHT BUILDING P-300	Mesa-Install Single Slope Animal Shelter	Hi Jacqueline and Angelo, We are in the process of getting approval to use Perkins funds to purchase a 12' x 16' single-slope animal shelter for Oscar, one of our resident animals. If approved, we wi	JACQUELINE COLLINS	BNG	FS-2	68
69	238925	RE	SI-5	9/28/2022	FIELD STORAGE (N100)	Electrical switchgear replacement of tennis courts lighting	Electrical switchgear replacement of tennis courts lighting: 2022-09-28: project is pending arrival of equipment, expected work to start in summer 2023. Tagged as Building N_100 (FUSION # 6) because	STEVE DOW	FM	DA-2	69
70	238923	IP	SI-5	9/28/2022	GYMNASIUM (M100)	Gym Bleacher replacement	Gym Bleacher replacement: 2022-09-28: Project has been submitted to DSA.	STEVE DOW	FM	DA-3	70
71	238922	RA	SI-5	9/28/2022	DESIGN CENTER (Z100)	Replace flooring Z101	JOB WALK SCHEDULED FOR THURSDAY 7/6/23 AT 8AM JL 06/29/23 SENT EMAIL FOR POSSIBLE JOB WALK THURSDAY 7/6/23 AT 8AM, WAITING FOR RESPONSE JL 06/29/23 NEW JOB WALK REQUIRED BY ANGELO P. I WILL SET IT UP	STEVE DOW	BUSP	FS-2	71

Open "Site Improvement" Project Types in MegaMation (2023-07-24)											
SI Proj#	Status	Priority	Date	Building Name	Project	Work Description	Submitted By	Dept	DA Lvl	Fund	
72	238921	RE	SI-5	9/28/2022	TECHNICAL ARTS (K100)	Emergency phones I300 and K100	Emergency phones I300 and K100: 2022-09-28: pending IT, discussions with Peter M with goal of installation August 2022.	STEVE DOW	FM	DA-2	72
73	238920	RE	SI-5	9/28/2022	Mesa Commons	Site Furniture for Mesa Quad	Site Furniture for Mesa Quad: 2022-09-28: pending purchasing. (no "Quad" building option, so tagged as Mesa Commons.	STEVE DOW	FM	DA-2	73
74	238918	RE	SI-5	9/28/2022	LRC (E1000)	Replace back-up generator at LRC	Replace back-up generator at LRC: 2022-09-28: Project is in planning phase.	STEVE DOW	FM	DA-2	74
75	238917	RE	SI-5	9/28/2022	PHYSICAL EDUCATION (L100)	Mechanical upgrade L100	Mechanical upgrade L100: 2022-09-28: Project is in planning phase.	STEVE DOW	FM	DA-2	75
76	238916	RE	SI-5	9/28/2022	SWIMMING POOL SVC (M200)	Repair damaged exterior of Pool Chemical Building	Repair damaged exterior of Pool Chemical Building: 2022-09-28: Project is designed; construction is with facilities.	STEVE DOW	FM	DA-2	76
77	238914	RE	SI-5	9/28/2022	MATH & NATURAL SCIENCE	Mechanical upgrade IT rooms in M+S	Mechanical upgrade IT rooms in M+S: 2022-09-28 (Dow) "Project under design."	STEVE DOW	FM	DA-3	77
78	238912	RE	SI-5	9/28/2022	LRC (E1000)	Mechanical upgrade LRC	Mechanical upgrade LRC: 2022-09-28 (Dow) "Project currently in design."	STEVE DOW	FM	DA-3	78
79	238911	WV	SI-5	9/28/2022	MUSIC ANNEX (C200)	Mechanical upgrade C200	WAITING FOR CONTRACT AND POW FOR AUTOMATED CONTROLS // 6-30-2023 //MD Mark is trying to get this funded through State Scheduled. 4/21/23. Mechanical work is done. Waiting for Automated Controls to	STEVE DOW		FS-2	79
80	238873	WC	SI-5	9/27/2022	BUILDING TRADES (K200)	Mechanical upgrade K200	STATE SCHEDULE PROJECTS ON HOLD DUE TO LACK OF FUNDING // 6-30-2023 // MD As per Lance Lareau, remainder of units will be done under an energy service agreement. Put on hold. Mark Doubleday 3/23/23 M	STEVE DOW	FM	DA-3	80
81	238872	WC	SI-5	9/27/2022	TECHNICAL ARTS (K100)	Mechanical upgrade to K100	STATE SCHEDULE PROJECTS ON HOLD DUE TO LACK OF FUNDING // 6-30-2023 // MD As per Lance Lareau, remainder of units will be done under an energy service agreement. Put on hold. Mark Doubleday 3/23/23 M	STEVE DOW	FM	DA-3	81
82	238871	RE	SI-5	9/27/2022	LRC (E1000)	LRC partial Carpet Upgrade	LRC partial Carpet Upgrade 2022-09-27 (Dow) scope being determined	STEVE DOW	FM	DA-2	82
83	234559	RE	SI-5	3/15/2022	CHILD DEVELOPMENT (R100)	Mesa - R100 - Security Cameras	Security Cameras a. Outside front door and back doors in the playground I HAVE ALREADY SUBMITTED THIS REQUEST TO LT. b. In the main hallway, office, and each of the 3 classrooms THIS PROJECT IS BEI	JACQUELINE COLLINS	BNG	FS-2	83
84	Miramar										84
85	245493	NEW	SI-5	7/21/2023	POOL FIELDHOUSE	Miramar - J100 install safety holddowns for workers on roof	Install safety hooks for workman on the J-100 roof for safety lanyards. Repair or replace gutters. Prep and paint metal framing members that are rusting on exterior of building. Estimate need for bu	DANIEL GUTOWSKI		DA-2	85
86	245492	NEW	SI-5	7/21/2023	Hourglass Park	Miramar - resurface tennis courts	Resurface the 8 tennis courts and restripe. Green fields and white lines. Work to be complete between semesters.	DANIEL GUTOWSKI		FS-2	86
87	245188	RE	SI-5	7/10/2023	BUILDING A	Cont Ed - Miramar A100 child restroom doors	Miramar A-100 child restrooms located between room 112C and 117. Install doors on stalls. Nicky already obtained quote. Dean has approved moving with option 1. \$4112.00 7/10/23 Approved AV	ANTHONY VARGAS	BUSP	FS-2	87
88	245059	BP	SI-5	7/3/2023	CHILD DEVLOPL CENTER	Miramar - CDC landscape	PHASE 3 OF LANDSCAPING PROJECT. see ANGELO 4181-76500-71000-6203	CHARLES WILLIAMS	BNG	FS-2	88
89	244544	WC	SI-5	6/6/2023	LIBRARY LEARNING RESOURCE	Miramar - LLRC new electrical outlets	COMPLETED JOB WALK. WAITING FOR CUSTOMER TO CONTACT VENDOR TO GET DRAWINGS AND SPECS OF TABLES BEGINING PURCHASED AND INSTALLED TO FIGURE OUT POWER REQUIEMENTS 06/14/23 JOB WALK SCHEDULED FOR MONDAY 6	BRETT BELL	BUSP	FS-2	89
90	241621	BP	SI-4	2/2/2023	ADMINISTRATION	Miramar - N building sign holders	WAITING FOR CONTRACT AND PO // 6/30/2023 // MD TASK REQUEST // 5-25-2023 // MD SIGN-OLGY QUOTE // \$1868.44 // 5/19/2023 / MD Mark asked Signology for quote. 5/11/23. Merz cannot do it. Mark meeti	BRETT BELL	BUSP	FS-2	90
91	241496	RE	SI-5	1/30/2023	Comp & Distribution Cent	Mir_W_Security at W Bldg	2023-01-30 - See Motorola proposal (2022-12-16) for Video and Access Control at Warehouse. Proposed cost is \$ 96,163.	STEVE DOW	FM	DA-2	91
92	241336	RE	SI-5	1/24/2023	INSTRUCTIONAL CENTER	Miramar - new Veterans Resource signage	Vet Affairs to give Mark a sample of what they want. 5/11/23 Mark asked for Dana Stack to determine what they want. They said they would get back to Mark. 4/21/23.Mark met with Richard , of Merz Co	BRETT BELL	BUSP	FS-2	92
93	241332	RE	SI-5	1/24/2023	CAFETERIA/BOOKSTORE/STUDENT SERVICES	Miramar - convert K1-204J to meeting rm	At K1-204J, rennovate file storage to meeting room. Remove and surplus existing file system, level and surface floor, add power if none, add phone/data if none, paint. POC is Kandice Brandt x.7604 J	BRETT BELL	FM	DA-2	93
94	240906	RE	SI-5	1/5/2023	Comp & Distribution Cent	Mir-Warehouse-Bldg-2nd-Floor-Carpet Replacement	2023-01-05 (Dow) Email from Peter Maharaj (SDCCD IT)... "Hello Steve, During a meeting with Joel this morning, he suggested I follow up with you on requesting a Site Improvement for the W-Building ca	STEVE DOW	FM	DA-2	94
95	240282	RE	SI-5	11/17/2022	INSTRUCTIONAL CENTER	MIR I100-Vet Center Remodel	2022-11-17 - Remodel vet center	STEVE DOW	FM	DA-3	95
96	239523	BP	SI-5	10/19/2022	POOL FIELDHOUSE	Mir-Scout locker outdoors-Covid19	12/8/22 JL WAITING FOR OTHER QUOTES FROM NICOLAS GEHLER AND DAN GUTOWSKI At Miramar College outdoor ground space, adjacent to J2, F2, and tennis courts, install a Scout locker and flooring to support	BRETT BELL	FM	DA-2	96
97	239268	RE	SI-5	10/11/2022	ADMINISTRATION	Miramar - Elkay Fountains	At Miramar following locations install Elkay fountains with bottle filler: Indoor/Outdoor Building Location Description Indoor K1 Second Floor @ Restrooms Indoor N1 First Floor @ Restrooms	BELL, BRETT	FM	DA-2	97
98	238943	WC	SI-5	9/28/2022	BUILDING A	Shade Structure at CE at Miramar	Shade Structure at CE at Miramar: 2022-09-28: Project is pending budget approval from campus.	STEVE DOW	FM	DA-3	98
99	238936	RE	SI-5	9/28/2022	Comp & Distribution Cent	W Building Mobile Storage system	W Building Mobile Storage system: 2022-09-28: Project is in DSA for review.	STEVE DOW	FM	DA-3	99

Open "Site Improvement" Project Types in MegaMation (2023-07-24)											
	SI Proj#	Status	Priority	Date	Building Name	Project	Work Description	Submitted By	Dept	DA Lvl	Fund
100	238935	RE	SI-5	9/28/2022	Building F Aviation	Aviation Hangar at Montgomery Field	Aviation Hangar at Montgomery Field: 2022-09-28: Reroof, Paint, and concrete repair. Work is in planning stage pending new lease approval. "Montgomery Field" option not available to select. Chose A	STEVE DOW	FM	FS-2	100
101	238934	IP	SI-5	9/28/2022	BUILDING A2	Electrical upgrade A200	Electrical upgrade A200: 2022-09-28: Project is designed and under review.	STEVE DOW	FM	DA-2	101
102	238933	IP	SI-5	9/28/2022	ADMINISTRATION	Miramar wayfinding and signage	Miramar wayfinding and Signage: 2022-09-28: Project is pending revisions of fabrication drawings by vendor. Tagged as Admin building bc no "site" option.	STEVE DOW	FM	DA-3	102
103	238931	WC	SI-5	9/28/2022	Comp & Distribution Cent	Mechanical upgrade data center	STATE SCHEDULE PROJECTS ON HOLD DUE TO LACK OF FUNDING // 6-30-2023 // MD As per Lance Lareau, remainder of units will be done under an energy service agreement. Put on hold. Mark Doubleday 3/23/23 M	STEVE DOW		FS-2	103
104	238927	IP	SI-5	9/28/2022	CHILD DEVLOPL CENTER	Reroof CDC flat roof	Reroof CDC flat roof: 2022-09-28: Project awarded pending materials and coordination of schedule.	STEVE DOW	FM	DA-2	104
105	238926	RE	SI-5	9/28/2022	Building Fieldhouse J-500	Reroof Comfort station	Reroof Comfort station: 2022-09-28: Project is in planning phase; picked "J500" nearest building to Comfort Station (between basketball and sand volleyball)	STEVE DOW	FM	DA-2	105
106	238743	CIP	SI-5	9/22/2022	Hourglass Park	Miramar - repair/resurface eight tennis courts	DAN G CONTACTED CONTRACTORS TO UPDATE QUOTES FOR RESURFACING ALL 8 TENNIS COURTS // 6-30-2023 // MD Dan wants to add additional courts, so this contract may need to be cancelled. Mark to meet with Da	BRETT BELL	BUSP	FS-1	106
107	238554	RE	SI-5	9/15/2022	POOL BUILDINGS COMPLEX	P-1 Chem Storage Ventilation	Curt Dean has not finish Bid Docs. 4/21/23. Mark walked project with Curt Dean in February. May be paid for using State Scheduled. Mark to ask Lance. GAINED PERMISSION FROM LANCE TO HAVE BENDER-D	BRETT BELL	BUSP	FS-2	107
108	238353	RE	SI-5	9/8/2022	Hourglass Park	Miramar Hourglass - For remaining DSA scope	Miramar Hourglass - Remaining DSA Scope: (1) Provide accessible hardware at Door C112 per DSA-Approved CO 94. (2) Correct sink elevations in Riins C101 and C108 per DSA Approved CO 94.	STEVE DOW	FM	DA-3	108
109	233648	IP	SI-5	1/31/2022	POOL FIELDHOUSE	Miramar - Pool FieldHouse - J-201 New Flooring	Coordinate the installation of new flooring in J-201. Point of contact is Daniel Gutowski x 7717. ATTACHED QUOTE, COST IS \$29,368.93 JL 02/01/22 Door won't shut. Dan said to Jose he will address wi	BRETT BELL	BUSP	FS-1	109

LEGEND:		
Code	Order	Name
NEW	1	New Request
RE	2	Ready for Estimate
E	3	Estimating
RA	4	Ready for Approval
BP	5	Begin Planning
CIP	5	Contract in Progress
PRI	6	Purchase Req Initiated
P	6	In Planning
S	7	Scheduled
MN	8	MRO Stores to Order Materials
WC	8	Waiting Customer
WP	8	Waiting Parts
WT	8	Waiting for Trade
WV	8	Waiting for Vendor to Repair
I	9	Initiated
IP	9	In Progress
COM	10	Ready to Close
RC	10	Ready to Close
CA	x	Cancelled
CL	x	Closed
RD	x	Requester Denied Completion